

Weekly bulletin (unofficial translation)

WEEKS 30–31 (20 July – 3 August 2026)

Ongoing Work

- Cleaning of balconies and removal of abrasive blasting sand. All doors leading to the rear courtyard of the building must remain closed until the blasting sand has been removed from the balcony side. We aim to reopen the doors by the end of Week 30.
- Demolition work at the building gable ends.
- Removal of asbestos-containing panels.
- Balcony repair work.

Upcoming Work

- After the blasting sand has been removed, the ground-floor corridor will be enclosed with plywood to create a protected pedestrian access tunnel.
- Installation of the weather protection enclosure.

Important Information for Residents

- The removal of asbestos-containing panels will begin on **Monday, 20 July 2026**. During the demolition work, the building's internal ventilation system will be switched off. Before the work begins, the ventilation grilles on the entrance side of the building will be closed to prevent asbestos from entering the building.
- Please follow all site access signs and traffic control instructions.
- The garages on the entrance side of the building will be unavailable during the asbestos removal work.
- The housing company's waste containers will be relocated to the front of the garages on the eastern wing of the building.
- **Apartments with fireplaces:** The use of fireplaces and fireplace exhaust fans is prohibited throughout the renovation. The flue dampers must remain closed at all times.
- If you notice any water leakage or dust entering your apartment, please contact the site supervisor immediately.
- The contractor's waste skips are for the contractor's use only.

Esa Kortessalmi
Jatke Julkisivut Oy
esa.kortessalmi@jatke.fi
040 838 3203

Lassi Rauhamäki
Jatke Julkisivut Oy
lassi.rauhamaki@jatke.fi
050 309 5600